



**Town of Arlington, Massachusetts**  
**730 Massachusetts Ave., Arlington, MA 02476**  
**Phone: 781-316-3000**

**webmaster@town.arlington.ma.us**

## **Building Committee Minutes 06/05/2007**

PRESENT: William Shea, Vice Chair; Robert Juusola; Mark Miano; Suzanne Robinson;  
 Charles Stretton

ABSENT: Sue Mazzarella; John Cole, Chair; Brian Sullivan

PARTICIPANTS: Kevin Nigro, PMA; Ron Spangler, Arlington School Committee Member

Meeting was called to order at 7:30 p.m.

### **PARK CIRCLE FIRE STATION**

Kevin Nigro gave us an update of the progress of the fire station. Elizabeth Contracting continues to anticipate substantial completion in September of this year. We received a copy of the proposed change order #6 for masonry winter conditions for \$48,879. Mr. Nigro had just received this information and recommended that he review the proposed changeorder and report to our next meeting of June 19 with a recommendation. Mr. Nigro's school project in Swampscott is nearing completion and he will be able to spend more time as we close in on the fire station project.

The following invoices were unanimously approved by the committee:

<u>Vendor</u>	<u>Invoice #</u>	<u>Amount</u>
PMA	02821-11	\$ 3,987.00
Briggs	34773	\$ 50.00
RB Allen	0153711	\$ 105.14
Elizabeth Contracting	#8	\$194,802.25

### **DALLIN SCHOOL CLOSEOUT**

There are two invoices that the committee believed were previously approved from DRA-- Invoice #2 dated June 30, 2006 for \$3049.50 and invoice #3 dated February 1, 2007 for \$1016.50. These will be forwarded to Sue Mazzarella to check that they have not been paid.

Meeting adjourned at 9:00 p.m.

Respectfully submitted,

Bill Shea